

\$100 Million Go! Avon Road and Trail Improvement Program
Avon Road and Trail Projects
Updated: 'May 28, 2015

Year	Project Type	Location	Sub Location	Description	Start Date	Finish Date	Status
2015	Roundabout	100 North/1050 E		Construct roundabout	Started		concrete work this week:
2015	Roundabout	100 South/Dan Jones		Change turn radii	Started		15-Jun driveways, curb, sidewalks
2015	Guardrail	625 E	underneath Haunted Bridge	Install 700 feet along west side of road			22-May sidewalks poured this week
2015	Road	Kingston Street	Avon Commerce Park to Mohr Toyota	Construct remaining sections	Mid May		DONE curbs poured this week
2015	Road	100 South	Avon Ave to Dan Jones	Repaving	Early May		1-Jul milling this week, pave next week
2015	Road	100 North	900 E to Reagan	Repaving	Early May		1-Jul milling this week, pave next week
2015	Road	Avon Avenue	Northbound right turn lane at US 36	Extension of right turn lane	Possibly fall		Discussing project timing with Chase
2015	Road & Trail	Reagan	US 36 to 300 North	Widening to four lanes and construct trail	July 1, 2015	November 2016	Award bids on June 25
2015	Trail	100 South	Pines of Avon to Pines West	Construct trail on north side	Mid June	End of August	Approve bids on May 28, 60 days for construction
2015	Trail	East of Oaks of Avon	from 100 North to Stoney Meadow	Construct trail	Mid June	End of August	Approve bids on May 28, 60 days for construction
2015	Sidewalk	Avon Avenue	Oak Bend to Shopping Center	Construct sidewalk	Mid May		starts this week, 45 days for construction
2015	Sidewalk	Dan Jones	Beechwood Farms to Countryside Meadow	Construct sidewalk	Mid May		1-Jul construction starts this week, 45 days for
2015	Sidewalk	Dan Jones	Austin Lakes to 100 North Roundabout	Construct sidewalk	Mid May		1-Jul construction
2015	Road	625 E	south of US 36	Reconstruct pavement	Fall	60 days	Reviewing construction estimate
2015	Road	Avon Avenue		Reconstruction	Fall	60 days	Reviewing construction estimate
2015	Road	US 36 and Production Drive		Improve turn radii	Fall		Being designed
2016	Road & Trail	Avon Avenue	South of US 36 to north of 100 South	Construct bridge, trail and sidewalk	August 1, 2016	November 2017	Reviewing plans
2016	Trail	625 E	Town Hall Park to Washington Township Park	Construct trail			Condemnation for right of way
2016	Trail	Along White Lick Creek	from US 36 to 100 North	Construct trail			Being designed
2016	Trail	100 South	East of 100 South Roundabout	Construct pedestrian bridge over creek			Designed, needs to be funded
2016	Trail	East of Heathermor	from 200 North to B & O Trail from Washington Township Pavilion Center to 100 South	Construct trail			Working with Brownsburg on design
2017	Trail	Along White Lick Creek		Construct trail			Being designed
2017	Roundabout	Avon Avenue/25 South		Construct roundabout			Reviewing plans
2017	Road	200 North:	Dan Jones to Reagan	Reconstruct pavement			Being designed
2018	Roundabout	Avon Avenue/150 South		Construct roundabout			Engineer has been selected; Working on contract